

# Santa Ana College Facilities Update

November 2010

#### Work to Start in November and December:

#### **SANTA ANA COLLEGE:**

#### **Power Outage:**

The switchgear on the main electrical panel at Santa Ana College will be replaced on Monday December 20th. All power to the main campus will be completely off from 7 am to noon.

#### **Chavez Carpet:**

The carpet in the Chavez building will be replaced from December 20th 2010 through January 23, 2011. Chavez occupants will receive more information in the very near future.

#### **Sewer Line Replacement:**

A large portion of our deteriorating sewer system on the west end of campus will be replaced from December 10 to February 10, 2011.

#### **CENTENNIAL EDUCATION CENTER**

#### **Roofing Project:**

The roofing improvement project at CEC will extend the useful life of the roofs and gutters by five years. This is a 60-day project scheduled for November 15 through January 15th.

#### **Exterior Siding and Painting Project**

The CEC remodeling project to replace selected siding, trim, down spouts, window sills, fencing, and painting is scheduled to start in December and be completed in February.

### **Current Work in Progress to be Completed in December:**

#### Santa Ana College

#### **Baseball Complex**

The upgrade to the baseball complex to meet current Americans with Disabilities Act (ADA) started on September 7th. The scope of the project includes pouring concrete under the bleachers, creating a pathway to the restrooms/concession stand, and creating a ramp for access to the scoring area. The project is slightly behind schedule due to recent rains but is scheduled to be completed in December.

## <u>FROM THE ENVIRONMENTAL SUBCOMMITTEE MEETING</u> (Nov 8th): **Drinking Fountain Cooling:**

Teresa Simbro researched drinking fountain cooling and submitted her findings. The question came up during an early meeting when the subcommittee asked whether or not cooled water was required for drinking fountains. Here is the short answer:

There is no danger in non-chilled water in water fountains in the U.S. The reason why fountains are chilled is simply for taste. When water is cold, that is first sensation a

person experiences so it disguises any bad flavor the water might have (most often this "bad taste" is related to chlorine).

The entire document is posted on the Inside SAC Environment Sub Committee page at <a href="http://www.insidesac.net/support\_services/adm\_svr/docs/Chilled%20Drinking%20Fount">http://www.insidesac.net/support\_services/adm\_svr/docs/Chilled%20Drinking%20Fount</a> ains.pdf

#### **Master Plan Review:**

The Environmental Subcommittee recommends that the portion of the HMC Master Plan that deals with Sustainability be posted on InsideSAC. Proposed projects should be evaluated for how they will affect the campus carbon footprint, how durable the project materials/components are, and how campus the population might affect such things as the location of bike racks. The Environmental Subcommittee would like to be part of future discussions with the architects regarding building locations.

#### **Central Plant Critique:**

Members reviewed the plans for the Central Cooling Plant that is being prepared by P2S Engineering, Inc. (To view the report - <u>click here</u>.) The central plant cooling system was compared to night sky cooling systems. Here are the potential advantages of using night sky cooling:

Construction cost savings could be in the millions of dollars, as night sky cooling is estimated to be about 1/8th the cost of a central cooling plant.

Reduced heat loads with night sky cooling will leave a smaller carbon footprint than a central plant. Strategies that could contribute to Night Sky Cooling being even more effective are: Thermal Massing, Insulation improvements, shading with native California plants/trees to further reduce external heat gain. To reduce internal heat gain, the campus should look at server-based computer workstations, more efficient lighting such as LED tubes, Title 24 compliant building controls, such as light motion sensors, certain other kinds of building system controls (thermostats, etc.) that offer variable settings.

Implementation of Night Sky Cooling and complimentary strategies could begin with an initial pilot group of buildings to measure costs and savings.

If you have any questions about any of this work, please let me know.

Paul Foster Vice-President of Administrative Services Santa Ana College 714-564-6981

#### PROJECT STATUS

Bid #1166	Centennial Ed. Center	\$250,000.00		SCHEDULED								
	Ext. Siding Repl. Metal & Paint.	0440,000,00			5 10 15	20 25 30 35 40 45 50 55 60	65 70	75 80 85 90 9	95 96 97	98	99	100
BOARD	General Contractor DRAWINGS	\$142,000.00 BIDS	Color New Co. CONTRACT	ACTUAL	s out to Bid. Bids are due	The apparent low bidder is Color New Co.		1				
APPROVED	APPROVED	DUE	AWARDED		er 22, 2010 @ 2:00 PM	Waiting for Contractor to submit documents						
AFFROVED	AFFROVED	DOE	AWARDED		d Date: Friday, October 22,	necessary to generate a P.O.						
CONSTRUCT.	SCHEDULED	REVISED	CHANGE	2010 @ 2:00 PM	Date. I fiday, October 22,	necessary to generate a r.o.						
STARTED	COMPLETION	COMPLETION	ORDER #	11/4/2010 Bids rec	eived 10/22/10							
0.7		00	01122111		142,000.00 - \$ 279,000.00							
L	-											
Bid # 1156	CEC		LPA	SCHEDULED								
	Child Develop. Center Renov.				5 10 15	20 25 30 35 40 45 50 55 60	65 70	75 80 85 90 9	95 96 97	98	99	100
	General Contractor	\$465,000.00	MDE	ACTUAL								
BOARD	DRAWINGS	BIDS	CONTRACT		ns are complete. Child Dev.							
APPROVED	APPROVED	DUE	AWARDED	has occupied the cla								
2/22/2010	001150111.50	DE1/10ED	01141105		g paperwork for closeout of							
CONSTRUCT.	SCHEDULED	REVISED	CHANGE	project.								
STARTED	COMPLETION	COMPLETION	ORDERS	11/4/2010 Finalizin	g paperwork for closeout.							
	L	<u> </u>	<u> </u>					<u> </u>				
Multiple	SAC	\$ 7,500,000.00	1	SCHEDULED								
Prime	Child Dev. Center	Ψ 1,300,000.00		SCHEDULED	5 10 15	20 25 30 35 40 45 50 55 60	65 70	75 80 85 90 9	95 96 97	98	99	100
Fillie	Multiple-Prime Contractors			ACTUAL	3 10 13	20 23 30 33 40 43 30 33 00 1	03 70	75 80 85 90 .	93 90 91	30	33	100
BOARD	DRAWINGS	BIDS	CONTRACT	6/15/2010 The inter	ior painting is 70%	9/1/2010 Punch List items are 75% complete.		working on his Pur	nch list items			
APPROVED	APPROVED	DUE	AWARDED		uilding. The ceramic	Site work is 95% complete. Licensing and the		11/4/2010 Punch I			nplete. The	e Punch
					e.The aluminum doors	Health Dept is scheduled to sign off on 9/8/10		List Items will take				
CONSTRUCT.	SCHEDULED	REVISED	CHANGE		6 complete The site	Sod is being installed on 9/7/10		work cannot take p				
STARTED	COMPLETION	COMPLETION	ORDERS		ayground equipment	10/4/2010 Punch List Items are 90%		classrooms and th				
7/1/2009				is scheduled for the	first week of July.	complete and the landscape contractor is						
Bid # 1163	SAC Baseball Complex		LPA	SCHEDULED								
Bid # 1163 Re-bid	Improvements				5 10 15	20 25 30 35 40 45 50 55 60	65 70	75 80 85 90 9	95 96 97	98	99	100
Re-bid	Improvements General Contractor	\$305,000.00	B-One Construct.	ACTUAL		20 25 30 35 40 45 50 55 60	65 70	75 80 85 90 9	95 96 97	98	99	100
Re-bid BOARD	Improvements General Contractor DRAWINGS	BIDS	B-One Construct. CONTRACT	ACTUAL 10/4/2010 Trenchin	5 10 15 g for the storm drain is	20 25 30 35 40 45 50 55 60 (	65 70	75 80 85 90 9	95 96 97	98	99	100
Re-bid	Improvements General Contractor	BIDS DUE	B-One Construct.	ACTUAL  10/4/2010 Trenching complete.	g for the storm drain is	20 25 30 35 40 45 50 55 60	65 70	75 80 85 90 9	95 96 97	98	99	100
Re-bid  BOARD APPROVED	Improvements  General Contractor  DRAWINGS  APPROVED	BIDS DUE 7/13/2010	B-One Construct. CONTRACT AWARDED	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has	g for the storm drain is	20 25 30 35 40 45 50 55 60	65 70	75 80 85 90 9	95 96 97	98	99	100
BOARD APPROVED CONSTRUCT.	Improvements  General Contractor  DRAWINGS  APPROVED  SCHEDULED	BIDS DUE 7/13/2010 REVISED	B-One Construct. CONTRACT AWARDED CHANGE	ACTUAL  10/4/2010 Trenching complete.	g for the storm drain is	20 25 30 35 40 45 50 55 60	65 70	75 80 85 90 9	95 96 97	98	99	100
BOARD APPROVED  CONSTRUCT. STARTED	Improvements General Contractor DRAWINGS APPROVED  SCHEDULED COMPLETION	BIDS DUE 7/13/2010	B-One Construct. CONTRACT AWARDED	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has	g for the storm drain is	20 25 30 35 40 45 50 55 60 (	65 70	75 80 85 90 9	95 96 97	98	99	100
BOARD APPROVED CONSTRUCT.	Improvements  General Contractor  DRAWINGS  APPROVED  SCHEDULED	BIDS DUE 7/13/2010 REVISED	B-One Construct. CONTRACT AWARDED CHANGE	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has	g for the storm drain is	20 25 30 35 40 45 50 55 60	65 70	75 80 85 90 9	95 96 97	98	99	100
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010	Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010	BIDS DUE 7/13/2010 REVISED COMPLETION	B-One Construct. CONTRACT AWARDED CHANGE	ACTUAL 10/4/2010 Trenching complete. 11/4/2010 Rain has the forming for the complete.	g for the storm drain is	20 25 30 35 40 45 50 55 60 0	65 70	75 80 85 90 9	95 96 97	98	99	100
BOARD APPROVED  CONSTRUCT. STARTED	Improvements General Contractor DRAWINGS APPROVED  SCHEDULED COMPLETION	BIDS DUE 7/13/2010 REVISED	B-One Construct. CONTRACT AWARDED CHANGE	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has	g for the storm drain is			75 80 85 90 9 75 80 85 90 9			99	100
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010	Improvements General Contractor DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center	BIDS DUE 7/13/2010 REVISED COMPLETION	B-One Construct. CONTRACT AWARDED CHANGE	ACTUAL 10/4/2010 Trenching complete. 11/4/2010 Rain has the forming for the complete.	g for the storm drain is delayed the grading and concrete work.							
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010	Improvements General Contractor DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center	BIDS DUE 7/13/2010 REVISED COMPLETION \$175,000.00 \$192,121.00 BIDS	B-One Construct. CONTRACT AWARDED CHANGE ORDERS  Rite Way Roof CONTRACT	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has the forming for the complete.  SCHEDULED  ACTUAL  10/4/2010 Project is	g for the storm drain is  delayed the grading and concrete work.  5 10 15  s out to Bid. Bids are due							
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165	Improvements General Contractor  DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter	BIDS DUE 7/13/2010 REVISED COMPLETION \$175,000.00 \$192,121.00 BIDS DUE	B-One Construct. CONTRACT AWARDED CHANGE ORDERS	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has the forming for the complete.  SCHEDULED  ACTUAL  10/4/2010 Project is Wednesday, October	g for the storm drain is  delayed the grading and concrete work.  5 10 15  s out to Bid. Bids are due er 13, 2010 @ 10:00 AM							
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED	Improvements General Contractor DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED	BIDS DUE 7/13/2010 REVISED COMPLETION \$175,000.00 \$192,121.00 BIDS DUE 10/13/2010	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED	ACTUAL  10/4/2010 Trenching complete  11/4/2010 Rain has the forming for the complete of the forming for the complete of the complete of the complete of the forming for the complete of the c	g for the storm drain is delayed the grading and concrete work.  5 10 15 s out to Bid. Bids are due er 13, 2010 @ 10:00 AM ere (7) Bids received and							
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED  CONSTRUCT.	Improvements General Contractor  DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED  SCHEDULED	BIDS	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED  CHANGE	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has the forming for the complete.  SCHEDULED  ACTUAL  10/4/2010 Project in Wednesday, Octobe 11/4/2010 There we they ranged from \$3'.	g for the storm drain is delayed the grading and concrete work.  5 10 15 s out to Bid. Bids are due er 13, 2010 @ 10:00 AM ere (7) Bids received and 192,121.00 to \$392,000.00	20 25 30 35 40 45 50 55 60 0						
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED	Improvements General Contractor DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED	BIDS DUE 7/13/2010 REVISED COMPLETION \$175,000.00 \$192,121.00 BIDS DUE 10/13/2010	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has the forming for the complete.  SCHEDULED  ACTUAL  10/4/2010 Project in Wednesday, Octobe 11/4/2010 There we they ranged from \$3'.	g for the storm drain is delayed the grading and concrete work.  5 10 15 s out to Bid. Bids are due er 13, 2010 @ 10:00 AM ere (7) Bids received and	20 25 30 35 40 45 50 55 60 0						
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED  CONSTRUCT.	Improvements General Contractor  DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED  SCHEDULED	BIDS	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED  CHANGE	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has the forming for the complete.  SCHEDULED  ACTUAL  10/4/2010 Project in Wednesday, Octobe 11/4/2010 There we they ranged from \$3'.	g for the storm drain is delayed the grading and concrete work.  5 10 15 s out to Bid. Bids are due er 13, 2010 @ 10:00 AM ere (7) Bids received and 192,121.00 to \$392,000.00	20 25 30 35 40 45 50 55 60 0						
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED  CONSTRUCT. STARTED	Improvements General Contractor  DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED  SCHEDULED COMPLETION	BIDS DUE 7/13/2010 REVISED COMPLETION  \$175,000.00 \$192,121.00 BIDS DUE 10/13/2010 REVISED COMPLETION	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED  CHANGE ORDERS	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has the forming for the complete.  SCHEDULED  ACTUAL  10/4/2010 Project is Wednesday, Octobe 11/4/2010 There we they ranged from \$1 The apparent low bits apparent low bits 11/4/2010 The apparent low b	g for the storm drain is delayed the grading and concrete work.  5 10 15 s out to Bid. Bids are due er 13, 2010 @ 10:00 AM ere (7) Bids received and 192,121.00 to \$392,000.00	20 25 30 35 40 45 50 55 60 0						
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED  CONSTRUCT.	Improvements General Contractor  DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED  SCHEDULED COMPLETION	BIDS	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED  CHANGE	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has the forming for the complete.  SCHEDULED  ACTUAL  10/4/2010 Project in Wednesday, Octobe 11/4/2010 There we they ranged from \$3'.	g for the storm drain is delayed the grading and concrete work.  5 10 15 s out to Bid. Bids are due er 13, 2010 @ 10:00 AM ere (7) Bids received and 192,121.00 to \$392,000.00 idder is Rite Way Roof Corp.	20 25 30 35 40 45 50 55 60	65 70	75 80 85 90 9	95 96 97	98	99	100
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED  CONSTRUCT. STARTED	Improvements General Contractor  DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED  SCHEDULED COMPLETION	BIDS DUE 7/13/2010 REVISED COMPLETION  \$175,000.00 \$192,121.00 BIDS DUE 10/13/2010 REVISED COMPLETION  \$425,000.00	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED  CHANGE ORDERS	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has the forming for the complete.  SCHEDULED  ACTUAL  10/4/2010 Project is Wednesday, Octobe 11/4/2010 Project in the yranged from \$5 they ranged from \$	g for the storm drain is delayed the grading and concrete work.  5 10 15 s out to Bid. Bids are due er 13, 2010 @ 10:00 AM ere (7) Bids received and 192,121.00 to \$392,000.00	20 25 30 35 40 45 50 55 60	65 70		95 96 97	98		
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED  CONSTRUCT. STARTED  Bid #1169	Improvements General Contractor  DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED  SCHEDULED COMPLETION  SAC Sewer & Gas Line Repair	BIDS DUE 7/13/2010 REVISED COMPLETION \$175,000.00 \$192,121.00 BIDS DUE 10/13/2010 REVISED COMPLETION \$425,000.00 \$355,300.00	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED  CHANGE ORDERS  LTI  Atlas-Allied, Inc.	ACTUAL  10/4/2010 Trenching complete. 11/4/2010 Rain has the forming for the complete.  SCHEDULED  ACTUAL  10/4/2010 Project in Wednesday, October 11/4/2010 There we they ranged from \$1 The apparent low bits SCHEDULED  ACTUAL	g for the storm drain is  delayed the grading and concrete work.  5 10 15  s out to Bid. Bids are due er 13, 2010 @ 10:00 AM ere (7) Bids received and 192,121.00 to \$392,000.00 idder is Rite Way Roof Corp.	20	65 70 65 70	75 80 85 90 9	95 96 97	98	99	100
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED  CONSTRUCT. STARTED  Bid #1169	Improvements General Contractor  DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED  SCHEDULED COMPLETION  SCHEDULED COMPLETION  SAC Sewer & Gas Line Repair  DRAWINGS	BIDS DUE 7/13/2010 REVISED COMPLETION \$175,000.00 BIDS DUE 10/13/2010 REVISED COMPLETION \$425,000.00 BIDS	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED  CHANGE ORDERS  LTI  Atlas-Allied, Inc. CONTRACT	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has the forming for the complete.  SCHEDULED  ACTUAL  10/4/2010 Project in Wednesday, October 11/4/2010 There we they ranged from \$1 The apparent low bit SCHEDULED  ACTUAL  10/4/2010 Project in ACTUAL  10/4/2010 Project in Project in ACTUAL  10/4/2010 Project in Project in ACTUAL	g for the storm drain is delayed the grading and concrete work.  5 10 15 s out to Bid. Bids are due er 13, 2010 @ 10:00 AM ere (7) Bids received and 192,121.00 to \$392,000.00 idder is Rite Way Roof Corp.	20	65 70 65 70	75 80 85 90 9	95 96 97	98	99	100
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED  CONSTRUCT. STARTED  Bid #1169	Improvements General Contractor  DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED  SCHEDULED COMPLETION  SAC Sewer & Gas Line Repair	BIDS DUE 7/13/2010 REVISED COMPLETION  \$175,000.00 \$192,121.00 BIDS DUE 10/13/2010 REVISED COMPLETION  \$425,000.00 \$355,300.00 BIDS DUE	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED  CHANGE ORDERS  LTI  Atlas-Allied, Inc.	ACTUAL  10/4/2010 Trenchin complete.  11/4/2010 Rain has the forming for the complete.  11/4/2010 Rain has the forming for the complete.  ACTUAL  10/4/2010 Project is Wednesday, Octobe 11/4/2010 There we they ranged from \$\frac{5}{3}\$ The apparent low bit SCHEDULED  ACTUAL  10/4/2010 Project is Thursday, October 17 Thursda	g for the storm drain is delayed the grading and concrete work.  5 10 15 s out to Bid. Bids are due er 13, 2010 @ 10:00 AM erec (7) Bids received and 192,121.00 to \$392,000.00 idder is Rite Way Roof Corp.  5 10 15 s out to Bid. Bids are due 28, 2010 @ 2:00 PM	20	65 70 65 70	75 80 85 90 9	95 96 97	98	99	100
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED  CONSTRUCT. STARTED  Bid #1169  BOARD APPROVED	Improvements General Contractor  DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED  SCHEDULED COMPLETION  SAC Sewer & Gas Line Repair  DRAWINGS APPROVED	BIDS DUE 7/13/2010 REVISED COMPLETION  \$175,000.00 \$192,121.00 BIDS DUE 10/13/2010 REVISED COMPLETION  \$425,000.00 BIDS BIDS DUE 10/28/2010	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED  CHANGE ORDERS  LTI  Atlas-Allied, Inc. CONTRACT AWARDED	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has the forming for the complete.  11/4/2010 Rain has the forming for the complete.  ACTUAL  10/4/2010 Project is the paparent low bit of the pa	g for the storm drain is delayed the grading and concrete work.  5 10 15 s out to Bid. Bids are due er 13, 2010 @ 10:00 AM ere (7) Bids received and 192,121.00 to \$392,000.00 idder is Rite Way Roof Corp.  5 10 15 s out to Bid. Bids are due expenses to the state of	20	65 70 65 70	75 80 85 90 9	95 96 97	98	99	100
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED  CONSTRUCT. STARTED  Bid #1169	Improvements General Contractor  DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED  SCHEDULED COMPLETION  SCHEDULED COMPLETION  SAC Sewer & Gas Line Repair  DRAWINGS	BIDS DUE 7/13/2010 REVISED COMPLETION  \$175,000.00 \$192,121.00 BIDS DUE 10/13/2010 REVISED COMPLETION  \$425,000.00 \$355,300.00 BIDS DUE	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED  CHANGE ORDERS  LTI  Atlas-Allied, Inc. CONTRACT	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has the forming for the complete.  SCHEDULED  ACTUAL  10/4/2010 Project is Wednesday, October 11/4/2010 There we they ranged from \$1 The apparent low bit SCHEDULED  ACTUAL  10/4/2010 Project is Thursday, October 11/4/2010 There we they ranged from \$1 There we they ranged from \$1 Thursday, October 11/4/2010 There we they ranged from \$1 Thursday they ranged from \$1 Th	g for the storm drain is delayed the grading and concrete work.  5 10 15 s out to Bid. Bids are due er 13, 2010 @ 10:00 AM erec (7) Bids received and 192,121.00 to \$392,000.00 idder is Rite Way Roof Corp.  5 10 15 s out to Bid. Bids are due 28, 2010 @ 2:00 PM	20	65 70 65 70	75 80 85 90 9	95 96 97	98	99	100
Re-bid  BOARD APPROVED  CONSTRUCT. STARTED 9/8/2010  Bid #1165  BOARD APPROVED  CONSTRUCT. STARTED  Bid #1169  BOARD APPROVED  CONSTRUCT. CONSTRUCT. CONSTRUCT. CONSTRUCT. CONSTRUCT. CONSTRUCT.	Improvements General Contractor  DRAWINGS APPROVED  SCHEDULED COMPLETION 11/8/2010  Centennial Ed. Center Roof Maintenance & Rain Gutter  DRAWINGS APPROVED  SCHEDULED COMPLETION  SAC Sewer & Gas Line Repair  DRAWINGS APPROVED  SCHEDULED COMPLETION  SAC Sewer & Gas Line Repair  DRAWINGS APPROVED  SCHEDULED	BIDS DUE 7/13/2010 REVISED COMPLETION  \$175,000.00 \$192,121.00 BIDS DUE 10/13/2010 REVISED COMPLETION  \$425,000.00 BIDS DUE 10/28/2010 REVISED REVISED REVISED REVISED REVISED REVISED REVISED REVISED	B-One Construct. CONTRACT AWARDED  CHANGE ORDERS  Rite Way Roof CONTRACT AWARDED  CHANGE ORDERS  LTI  Atlas-Allied, Inc. CONTRACT AWARDED  CHANGE CONTRACT C	ACTUAL  10/4/2010 Trenching complete.  11/4/2010 Rain has the forming for the complete.  SCHEDULED  ACTUAL  10/4/2010 Project is Wednesday, October 11/4/2010 There we they ranged from \$1 The apparent low bit SCHEDULED  ACTUAL  10/4/2010 Project is Thursday, October 11/4/2010 There we they ranged from \$1 There we they ranged from \$1 Thursday, October 11/4/2010 There we they ranged from \$1 Thursday they ranged from \$1 Th	g for the storm drain is delayed the grading and concrete work.  5 10 15 s out to Bid. Bids are due er 13, 2010 @ 10:00 AM ere (7) Bids received and 192,121.00 to \$392,000.00 elder is Rite Way Roof Corp.  5 10 15 s out to Bid. Bids are due 28, 2010 @ 2:00 PM ere (5) Bids received and 189,021.00 to \$489,500.00 eclared Non-Responsive	20	65 70 65 70	75 80 85 90 9	95 96 97	98	99	100



#### MAINTENANCE & OPERATIONS FACILITIES UPDATE November 2010

#### **Facility Accomplishments - Highlights**

- 1. Repaired U Elevator near Bookstore has been delayed due to conflict with vendors
- 2. Added LED lights to Pool
- 3. Renumbered J and E Buildings with ADA signs
- 4. Asbestos abatement in R108 electrical room
- 5. Repair break in sewer pipe west side of U Building

#### Projects/Major Repairs Begun or Planned

- 1. Repair J104 Restroom
- 2. Schedule High Voltage Switch for Dec. 20 at 7am
- 3. Nov Start Construction Project Roofing repairs for the CEC Buildings
- 4. Dec/Intersession Construction Project Phase 1 and 2 Sewer line and Gas line repairs west and south of Gym and west of F Locker rooms
- 5. Dec/Intersession Construction Project Phase 3 Addition of a Grease Clarifier and sewer line repairs south of U Building and east of B Building

#### Work Orders and Requests Completed (between 9/17 and 10/13)

There were 49 work orders completed.

There were 87 work requested forms completed.