

Santa Ana College Facilities Meeting November 20, 2012



SAC Facilities Committee November 20, 2012 1:30 p.m. - 3:00 p.m. SAC Foundation Board Room, S-215

The mission of Santa Ana College is to be a leader and partner in meeting the intellectual, cultural, technological, workforce and economic development needs of our diverse community. Santa Ana College prepares students for transfer, employment, careers and lifelong intellectual pursuit in a dynamic learning environment.

Agenda

- 1. Welcome and Introductions
- 2. Public Comments
- 3. Approval of Minutes October 16, 2012
- 4. Standing Reports:
 - SAC Project Update Alex Oviedo
 - M&O Report Ron Jones
 - ADA Task Force no report
 - Environmental Task Force Susan Sherod
 - HEPSS Task Force No report
- 5. Old Business
 - Update on the directional signage Sylvia Turner
 - M bldg. reorganization update Ron
 - Sound activated solution for pigeons update Ron
 - Gutter clean up frequency update Ron
 - Discussion on 2012/2013 goals
- 6. New Business



SAC FACILITIES MEETING MINUTES –OCTOBER 16, 2012 1:30p.m. – 3:00p.m.

Draft for approval

The mission of Santa Ana College is to be a leader and partner in meeting the intellectual, cultural, technological, workforce and economic development needs of our diverse community. Santa Ana College prepares students for transfer, employment, careers and lifelong intellectual pursuit in a dynamic learning environment.

| | strators | | cademic Senate | CSEA | | | | |
|------------------------------|---|--|--|--|--|--|--|--|
| Jim Kennedy, Co chair | Rhonda Langston(a) | Maria Aguilar Beltran | John Zarske , Co chair | Sarah Salas | | | | |
| Elyse Chaplin(a) | Sara Lundquist (a) | Ray Hicks(a) | Louis Pedroza(a) | Sean Small(a) | | | | |
| Bart Hoffman (a) | Linda Rose(a) | Susan Sherod | | District Liaison | | | | |
| Nilo Lipiz(a) | Sylvia Turner | Valinda Tivenan | | Darryl Odum(a) Alex Oviedo | | | | |
| Ron Jones | | Gu | ests | Campus Safety & Security | | | | |
| | | Jungwon Jin | | James Wooley(a) | | | | |
| | | | | ASG Representative | | | | |
| 1. WELCOME AND INTRODUCTIONS | | | | | | | | |
| INTRODUCTIONS | Self introductions we | ere made. | | Meeting to order – 1:34p.m. Adjourned at 3:03 p.m. | | | | |
| 2. PUBLIC COMMENTS | | | | | | | | |
| 3. MINUTES | The committee was new Vice President November 26. Offi board approved. Jim Kennedy receiv well as on the com | s advised that Dr. Michael of Administrative Service icial notification will be served many words of thanks mittee. Jim expressed his dministrative Services. | nia Shake out on 10/18 @ 10:18a.m. Collins, had been selected as the s and would start at the college on out once Dr. Collins has been for his work in the department as appreciation for the opportunity to | ACTIONS/ FOLLOW UPS | | | | |
| 3. WIINUTES | | | en vol. | | | | | |
| | June 12, 201September 1 | | ovai: | ACTION No action was taken due to a lack of quorum. | | | | |
| 4. STANDING REPORTS | DISCUSSION/COM | IMENTS | | ACTIONS/ FOLLOW UPS | | | | |
| SAC Project Update | The following inquirie • Bungalow certificat construction of the | Alex Oviedo presented the SAC progress schedule. The following inquiries were made: Bungalow certification— The bungalows were a temporary placement during the construction of the I building. The college has requested a more permanent placement thus requiring certification. | | | | | | |
| | automatic door for o It was noted that architect reviewir determining wha | the M building. | and the | FOLLOW UP Ron will be meeting with Elyse Chaplin and will have an update for the committee for the November meeting. | | | | |

| STANDING REPORTS (cont.) | DISCUSSION/COMMENTS | ACTIONS/ FOLLOW UPS |
|--------------------------|---|---------------------|
| SAC Project Update | Members were reminded that Dunlap Hall would be closed for the summer and the campus would need to plan for that. Vending machines will be removed and brought back once the building reopens. An inquiry was made in regards to accommodations for faculty offices during this time. Inquiries on Faculty offices should be directed to Dr. Rose. | |
| M&O Report | The M & O report was presented by Ron Jones. Preventative Maintenance has been added as a category to the monthly M&O report. The department has worked hard to implement and organize Preventative Maintenance projects. Completed PM projects were outlined for the members. There is a Fire Safety notebook that documents the fire safety systems testing on campus. | |
| | The importance of having these systems in place was also stressed. The department maintains a calendar of current preventative maintenance in place and will be adding other systems as well. | |
| | There was an inquiry regarding general routine preventative maintenance items such as roofs, roof drains, scuppers, caulking and irrigation systems. All were advised that while these areas are important, they are the most difficult to do when you lose staff. | |
| ADA Task Force | No report | |
| Environmental Task Force | Members were updated on the efforts of task force. The task force is recommending incentives and rebates for sustainability upgrades to reduce utility bills and also reduce the campus's carbon footprint. The committee is also researching grant funding specific to higher education facilities. It was noted that some of the current work of the task force may be more valuable and have a better impact on a district level aka the RISC where decisions on that level are discussed. In order to achieve better integration with RISC, it was recommended that Susan Sherod become involved with RISC. Currently there are two faculty members serving however, it is not a voting committee. Susan will attend the October 17 meeting and will connect with the current faculty members that serve on that committee. | |
| | A need to re-think college issues(aka Environmental Task Force) vs. district issues (aka RISC). What is the task force's responsibility to the facilities committee? What is the relationship to the district sustainability committee? A concern was also expressed regarding the need for help with the membership/commitment to the task force. Jim Kennedy would be happy to participate once the new VP of Administrative Services comes on board. | |
| | | |

| STANDING REPORTS (cont.) | DISCUSSION/COMMENTS | ACTIONS/ FOLLOW UPS |
|----------------------------------|--|--------------------------------|
| HEPSS | The taskforce has been focusing on the Great California Shake Out drill for this fall | FOLLOW UPS |
| (Health, Emergency Preparedness, | and the fire evacuation drill in spring. | The following issues will be |
| Safety and Security) Task Force | Regarding the Great California Shake Out on 10/18 at 10:18a.m. | forwarded to the HEPSS Task |
| | Information has been sent out to faculty. | Force by Ron Jones: |
| | Drill will be announced, all will be instructed to drop, cover and hold. | 1. Practicing "sheltering-in- |
| | All will be instructed to evacuate | place" should be a part of the |
| | Roll call will be taken | evacuation drill. |
| | The "all clear" will be given to return to the buildings. | |
| | Discussion ensued. | 2. Areas should be designated |
| | Need to coordinate with Safety regarding students that will not evacuate the afetoric areas. | in each building that are |
| | cafeteria areas. | effective for sheltering-in |
| | ■Concerns regarding DSPS students. | place. |
| | Uncertainty amongst DSPS students. | 3. Maps should be created in |
| | Need for clearer instructions regarding disabled students for faculty and staff. | the building that shows where |
| | • Training for how to handle DSPS students for floor wardens and building captains. | the evacuation chairs are |
| | Classroom maps need to clearly identify areas for disabled students to go in cases | located and where the |
| | of emergencies as well as where instructors can send them. | designated shelter-in-place |
| | | locations are. |
| | | 4. Building captains should |
| | | have some people practice |
| | | "shelter-in-place" during the |
| | | evacuation drill. |
| | | 5. When building captains are |
| | | reporting that the building is |
| | | empty, they should also |
| | | report if there are people |
| | | sheltering-in-place and how |
| | | many. |
| | ■There was an inquiry about a debrief meeting after the drill. It was noted that the | FOLLOW UPS |
| | meeting had not been previously arranged. | A debriefing meeting will be |
| | | scheduled immediately |
| | | following the drill. Floor |
| | | wardens/building captains will |
| | | be notified. |
| 5. OLD BUSINESS | DISCUSSION/COMMENTS | ACTIONS/ FOLLOW UPS |
| | Update on the directional signage. | FOLLOW UPS |
| | Flea situation in Health Center | Tabled for next month. |
| | Measures have been taken to eradicate the fleas. | |
| | The carpet has been removed and replaced with tiles. | |
| | Necessary to wait another week to evaluate the situation. | |
| | An OSHA complaint had been filed. The complaint was responded to per the | |
| | guidelines. A copy of the response has been placed in the Health Center. | |
| | | |
| | | |
| | | |
| | | |

| OLD BUSINESS | DISCUSSION/COMMENTS | ACTIONS/ FOLLOW UPS |
|-----------------|--|---|
| | Update on Russell Hall mold Members were advised that the area had been isolated and cleaned out. The problem was related to a slow leaking duct. The duct has been removed and replaced. The problem has been resolved. | |
| | Discussion on 2012/2013 Goals Due to a lack of time, members briefly discussed the committee goals. There was some discussion to revise and revisit the 2012/2013 goals. The 2011/2012 goals will be used as a baseline for any revisions. | FOLLOW UPS Members will be forwarded the task force's goals for their review. |
| | The importance of establishing/incorporating two-way communication, and sustainability efforts into the goals was discussed. | Members were asked to forward recommendations for goals to Geni for discussion at the November meeting. |
| 6. NEW BUSINESS | DISCUSSION/COMMENTS | ACTIONS/ FOLLOW UPS |
| | There was no new business on the agenda. | |
| 6. Other | ■There was a concern raised regarding the stack of cardboard being collected behind the health center and the impact it could have on the flea situation. • Members were advised that a recycled bin had been purchased to address the problem. | ACTIONS/ FOLLOW UPS |
| | ■A concern was raised regarding the flea and mice situation at CEC. Staff has not been made aware of the status to resolve the problem. Members were also advised of efforts. Improved communication will follow in the future. | |
| | ■There was a concern raised regarding the pigeon problem on the Johnson patio. Despite measures taken to alleviate the problem, the problem continues. The mess caused by the bird dropping is a strong concern. | FOLLOW UPS An email will be sent from Rhonda Langston to Jim and Ron regarding the issue. |
| | | Ron will contact Don Maus on a "sound activated solution" to the pigeon problem. |
| | ■There was an inquiry as to how often the gutters in Lot 1 were cleaned. It was noted that some items such as drains, roofs are difficult to maintain when the department loses grounds staff. | FOLLOW UPS Ron will look into how often the gutters in Lot 1 are cleaned and report back. |
| | ■An update on the hand washing signs brought forward at the April 17, 2012 meeting by the ASG Health Commissioner was requested. | FOLLOW UPS Ron will provide an update at the next meeting. |
| | ■An issue was raised by DSPS regarding the process/policy when a student requests additional table and chairs room accommodations that fall outside of the DSPS parameters specifically outside of the ADA mandated accommodation requirement. | FOLLOW UPS DSPS should forward this item to Lilia Tanakeyowma. |
| | | Submitted by G. Lusk 10/22/2012 |

| Bid # 1179 | SAC | \$8,000,000.00 | Westberg+White | SCHEDULED |
|--|---|---|--|--|
| | College Ave. /Realignment | | | 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 |
| | General Contractor | \$7,559,000.00 | L A Engineering | ACTUAL |
| BOARD | DRAWINGS | BIDS | CONTRACT | 8/27/2012 The first phase of work was completed on August 13th. The President of the College officially opened the first phase parking lots in preparation for Fall student enrollment. |
| APPROVED | APPROVED | DUE | AWARDED | The Contractor is on schedule to complete the 2nd of 3 phases by December 2012. |
| | 11/9/2011 | 12/15/2011 | | 10/1/2012 Demolition of the intersection at College Ave and 17th St. has begun. Work includes widening of College Ave. installation of wireless traffic controls, new handicap ramps, |
| CONSTRUCT. | SCHEDULED | REVISED | CHANGE | new concrete pilasters entrance monuments and new concrete pavers. (4) new concrete structures are being built and are scheduled to be completed by November 19, 2012. |
| STARTED | COMPLETION | COMPLETION | ORDERS | 11/2/2012 Contractor has begun working on the final phase earlier than scheduled. Anticipated completed date is May 2013. |
| 2/27/2012 | 5/15/2013 | | | |
| | | | | |
| Bid # 1194 | SAC | \$109,960.00 | Westberg+White | |
| | Portable Bldg. Cert. | | | 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 |
| | General Contractor | | DCI | ACTUAL |
| BOARD | DRAWINGS | BIDS | CONTRACT | 10/1/2012_DSA has requested additional Structural review by licensed Engineer in order to confirm mechanical attachment recommendation submitted in Field Change Directive (FCD). |
| APPROVED | APPROVED | DUE | AWARDED | Structural Engineer has been contracted to perform structural review of landing to building attachment as proposed on Field Change Directive. Once completed Architect will |
| | 4/5/2012 | 5/15/2012 | | resubmit FCD. |
| CONSTRUCT. | SCHEDULED | REVISED | CHANGE | 11-2-12 Westberg & White has submitted the Field Change Directive to DSA for approval of the Structural Engineers attachment detail. DSA field inspection reviled |
| STARTED | COMPLETION | COMPLETION | ORDERS | lack certified welding inspection prior to platform assembly. Welding inspect criteria will need to be developed and reviewed by DSA field engineer before the District |
| | 8/9/2012 | | | can certify the project. |
| | | | | Tables of the state of the stat |
| Bid #1180 | SAC | \$4,700,000.00 | Westberg+White | |
| | Perimeter Site Improvement | \$5,137,000.00 | | 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 |
| | | | | ACTUAL |
| BOARD | DRAWINGS | BIDS | CONTRACT | 10/1/2012 Job walk conducted on September 20th with 21 people in attendance. Of those who attended 14 have downloaded or duplicated full set of plans and specifications. |
| APPROVED | APPROVED | DUE | AWARDED | We expect good Bid participation. |
| 0710750 | COMPLETION. | 10/23/2012 | | 11-2-12 Bids were open on Tuesday October 23rd. Woodcliff Corp. submitted the lowest responsive bid for the amount of \$5,137,000.00. Woodcliff will be |
| STARTED | COMPLETION | COMPLETION | ORDERS | forwarded to the Board of Trustees on November 13th. |
| | | | | |
| | | | | |
| Rid # 1163 | SAC Baseball Compley | | ΙΡΔ | SCHEDIII ED |
| Bid # 1163 | SAC Baseball Complex | | LPA | SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 |
| Bid # 1163 Re-bid | Improvements | \$305,000,00 | | 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 |
| Re-bid | Improvements General Contractor | ****** | B-One Construct | 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL |
| Re-bid BOARD | Improvements General Contractor DRAWINGS | BIDS | B-One Construct CONTRACT | 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send |
| Re-bid | Improvements General Contractor | BIDS DUE | B-One Construct | 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. |
| Re-bid BOARD APPROVED | Improvements General Contractor DRAWINGS APPROVED | BIDS DUE 7/13/2010 | B-One Construct CONTRACT AWARDED | ACTUAL 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without |
| BOARD APPROVED | Improvements General Contractor DRAWINGS APPROVED SCHEDULED | BIDS DUE 7/13/2010 REVISED | B-One Construct CONTRACT AWARDED CHANGE | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. |
| Re-bid BOARD APPROVED | Improvements General Contractor DRAWINGS APPROVED | BIDS DUE 7/13/2010 | B-One Construct CONTRACT AWARDED | ACTUAL 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without |
| BOARD APPROVED CONSTRUCT. STARTED | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION | BIDS DUE 7/13/2010 REVISED COMPLETION | B-One Construct CONTRACT AWARDED CHANGE | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. |
| BOARD APPROVED CONSTRUCT. STARTED | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION | BIDS DUE 7/13/2010 REVISED COMPLETION | B-One Construct CONTRACT AWARDED CHANGE ORDERS | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. |
| BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 | BIDS DUE 7/13/2010 REVISED COMPLETION | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. |
| BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC | BIDS DUE 7/13/2010 REVISED COMPLETION | B-One Construct CONTRACT AWARDED CHANGE ORDERS | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. |
| BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. | BIDS DUE 7/13/2010 REVISED COMPLETION | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. |
| BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects | ACTUAL 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED ACTUAL |
| BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT | ACTUAL 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. |
| Re-bid BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED CONSTRUCT. | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE REVISED | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED CHANGE | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/11/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. 10/1/12_Meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. |
| BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/11/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. 10/1/12_Meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. |
| Re-bid BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED CONSTRUCT. | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE REVISED | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED CHANGE | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/11/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. 10/1/12_Meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. |
| Re-bid BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED CONSTRUCT. | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE REVISED | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED CHANGE | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/11/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. 10/1/12_Meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. |
| BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED CONSTRUCT. | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE REVISED | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED CHANGE | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/11/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. 10/1/12_Meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. |
| Re-bid BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED CONSTRUCT. STARTED | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE REVISED COMPLETION | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED CHANGE ORDERS | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED SCHEDULED 15 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. 10/1/12_Meeting will be scheduled with the Campus to review project scope and potential impact to the College. 11-2-12 Westberg & White will reconvene with the Campus to review proposed scope. No meeting date has been determined for the next meeting. |
| BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED CONSTRUCT. STARTED BId # | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SCHEDULED COMPLETION | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE REVISED COMPLETION | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED CHANGE ORDERS | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. 10/1/12, Meeting will be scheduled with the Campus to review proposed scope and potential impact to the College. 11-2-12 Westberg & White will reconvene with the Campus to review proposed scope. No meeting date has been determined for the next meeting. |
| BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED CONSTRUCT. STARTED BId # | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SCHEDULED COMPLETION | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE REVISED COMPLETION | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED CHANGE ORDERS | ACTUAL STATE STAT |
| Re-bid BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED CONSTRUCT. STARTED Bid # 1187 | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SCHEDULED COMPLETION | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE REVISED COMPLETION | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED CHANGE ORDERS | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/11/2012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. 10/11/2. Meeting will be scheduled with the Campus to review project scope and potential impact to the College. 11-2-12 Westberg & White will reconvene with the Campus to review proposed scope. No meeting date has been determined for the next meeting. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL |
| BOARD BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE REVISED COMPLETION \$7,000,000.00 | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED CHANGE ORDERS HMC | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/11/2012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review project scope and potential impact to the College. 11-2-12 Westberg & White will reconvene with the Campus to review proposed scope. No meeting date has been determined for the next meeting. SCHEDULED SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Westberg & White will reconvene with the Campus to review proposed scope. No meeting date has been determined for the next meeting. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 3 |
| Re-bid BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT. CONSTRUCT. CONSTRUCT. CONSTRUCT. CONSTRUCT. CONSTRUCT. CONSTRUCT. | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED REVISED REVISED | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CONTRACT AWARDED CHANGE CONTRACT | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/11/2012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. 10/11/12 Meeting will be scheduled with the Campus to review project scope and potential impact to the College. 11-2-12 Westberg & White will reconvene with the Campus to review proposed scope. No meeting date has been determined for the next meeting. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: |
| Re-bid BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE REVISED COMPLETION \$7,000,000.00 | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/11/2012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. 10/11/12 Meeting will be scheduled with the Campus to review project scope and potential impact to the College. 11-2-12 Westberg & White will reconvene with the Campus to review proposed scope. No meeting date has been determined for the next meeting. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL DATE: |
| Re-bid BOARD APPROVED CONSTRUCT. STARTED 9/8/2010 Bid # BOARD APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT. CONSTRUCT. CONSTRUCT. | Improvements General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION 11/8/2010 SAC Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED | BIDS DUE 7/13/2010 REVISED COMPLETION 2/24/2012 BIDS DUE REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED REVISED REVISED | B-One Construct CONTRACT AWARDED CHANGE ORDERS Westberg&White Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CONTRACT AWARDED CHANGE CONTRACT | ACTUAL 8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send to DSA once compiled. 10/11/2012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without delay. 11-2-12 DSA has not approved Change Orders #1,2, LPA is tracking the DSA Change Order review. SCHEDULED ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review project scope and potential impact to the College. 11-2-12. Westberg & White will reconvene with the Campus to review proposed scope. No meeting date has been determined for the next meeting. SCHEDULED SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming. 10/1/12 Meeting will be scheduled with the Campus to review project scope and potential impact to the College. 11-2-12. Westberg & White will reconvene with the Campus to review proposed scope. No meeting date has been determined for the next meeting. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 10/11/12 DSA has approved plans to construct a new elevator and make repairs to the existing landing. Job walk scheduled for October 25, 2012 |

| Bid # | SAC | | | SCHEDULED |) | | | | | | | | | | | | | | | | | | | | | | |
|---|---|--------------------------------------|-------------------------|---------------------|-----------|-------------|------------|---------|-----------|---------|----------|---------|-----------|--------|----------|----------|----------|-----------|----------|---------|---------|---------|--------|--------|---------|----|-----|
| | Access Points/ Wi-Fi Network | | | | 5 | 10 | 15 | 20 2 | 5 30 | 35 | 40 | 45 | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 | 96 | 97 | 98 | 99 | 100 |
| | General Contractor | | D-4 | ACTUAL | | | | | | | | | | | | | | | | | | | | | | | |
| BOARD | DRAWINGS | BIDS | CONTRACT | 8/27/2012 Maj | | | | | | | | | | | | | | | | | | | | | | | |
| APPROVED | APPROVED | DUE | AWARDED | 10/1/2012 Wir | | | | | ighout th | e Distr | ict with | the ex | ception | of the | Santia | go Car | nyon Co | ollege. C | Contract | tor has | mobiliz | zed on | the S0 | CC Car | npus ar | nd | |
| | | | | is scheduled to | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCT. | SCHEDULED | REVISED | CHANGE | 11-2-12 Contr | ractor is | s mobilized | d on the S | antiago | Canyon | Campi | us and i | is on s | chedule | to cor | nplete i | installa | ation by | Decem | ber 201 | 12. | | | | | | | |
| STARTED | COMPLETION | COMPLETION | ORDERS | | | | | | | | | | | | | | | | | | | | | | | | |
| 2/13/2012 | 5/13/2012 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bid # | SAC | \$3,500,000.00 | | SCHEDULED | | | | | | | | | | | | | | | | | | | | | | | |
| 1183 | Video Surveillance Sec. Sys. | | Integrated | | 5 | 10 | 15 | 20 2 | 25 30 | 35 | 40 | 45 | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 | 96 | 97 | 98 | 99 | 100 |
| | General Contractor | \$ 2,905,424.00 | Electrical | ACTUAL | | | | | | | | | | | | | | | | | | | | | | | |
| BOARD | DRAWINGS | BIDS | CONTRACT | | | | | | | | | | | | | | | | | | | | | | | | |
| APPROVED | APPROVED | DUE | AWARDED | 10/1/2012 Par | | | | | | | | | | | | | | rmine ca | ause ar | nd deve | lop a s | olution | ١. | | | | |
| | | | | Contractor has | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCT. | SCHEDULED | REVISED | CHANGE | 11-2-12 Contr | | | | | | | | | | | | ps in re | ecording | g have d | occurre | d. | | | | | | | |
| STARTED | COMPLETION | COMPLETION | ORDERS | The District Inf | formati | on Techno | logy Depa | artment | s workin | g with | the Cor | ntracto | r to find | a solu | ition. | | | | | | | | | | | | |
| 2/13/2012 | 2/13/2013 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | i | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bid # | | | | SCHEDULED | | | | | | | | | | | | | | | | | | | | | | | |
| Bid # | | | | | 5 | 10 | 15 | 20 2 | :5 30 | 35 | 40 | 45 | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 | 96 | 97 | 98 | 99 | 100 |
| | DD AWWING | 202 | | SCHEDULED ACTUAL | | 10 | 15 | 20 2 | 5 30 | 35 | 40 | 45 | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 | 96 | 97 | 98 | 99 | 100 |
| BOARD | DRAWINGS | BIDS | CONTRACT | | | 10 | 15 | 20 2 | 25 30 | 35 | 40 | 45 | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 | 96 | 97 | 98 | 99 | 100 |
| | DRAWINGS APPROVED | BIDS DUE | CONTRACT AWARDED | | | 10 | 15 | 20 2 | 25 30 | 35 | 40 | 45 | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 | 96 | 97 | 98 | 99 | 100 |
| BOARD APPROVED | APPROVED | DUE | AWARDED | | | 10 | 15 | 20 2 | 5 30 | 35 | 40 | 45 | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 | 96 | 97 | 98 | 99 | 100 |
| BOARD APPROVED | APPROVED SCHEDULED | DUE | AWARDED | | | 10 | 15 | 20 2 | 25 30 | 35 | 40 | 45 | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 | 96 | 97 | 98 | 99 | 100 |
| BOARD APPROVED | APPROVED | DUE | AWARDED | | | 10 | 15 | 20 2 | 25 30 | 35 | 40 | 45 | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 | 96 | 97 | 98 | 99 | 100 |
| BOARD APPROVED | APPROVED SCHEDULED | DUE | AWARDED | | | 10 | 15 | 20 2 | 25 30 | 35 | 40 | 45 | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 | 96 | 97 | 98 | 99 | 100 |
| BOARD APPROVED CONSTRUCT. STARTED | APPROVED SCHEDULED | DUE | AWARDED | ACTUAL | 5 | 10 | 15 | 20 2 | 25 30 | 35 | 40 | 45 | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 | 96 | 97 | 98 | 99 | 100 |
| BOARD APPROVED | APPROVED SCHEDULED | DUE | AWARDED | | 5 | | | | | | | | | | | | | | | | | | | | | | |
| BOARD APPROVED CONSTRUCT. STARTED | APPROVED SCHEDULED | DUE | AWARDED | ACTUAL | 5 | 10 | | | | 35 | | 45 | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 | 96 | 97 | | 99 | 100 |
| BOARD APPROVED CONSTRUCT. STARTED | APPROVED SCHEDULED COMPLETION | DUE REVISED COMPLETION | AWARDED CHANGE ORDERS | ACTUAL | 5 | | | | | | | | | | | | | | | | | | | | | | |
| BOARD APPROVED CONSTRUCT. STARTED Bid # | APPROVED SCHEDULED COMPLETION DRAWINGS | DUE REVISED COMPLETION BIDS | CHANGE ORDERS CONTRACT | ACTUAL | 5 | | | | | | | | | | | | | | | | | | | | | | |
| BOARD APPROVED CONSTRUCT. STARTED | APPROVED SCHEDULED COMPLETION | DUE REVISED COMPLETION | AWARDED CHANGE ORDERS | ACTUAL | 5 | | | | | | | | | | | | | | | | | | | | | | |
| BOARD APPROVED CONSTRUCT. STARTED Bid # BOARD APPROVED | APPROVED SCHEDULED COMPLETION DRAWINGS APPROVED | REVISED COMPLETION BIDS DUE | CONTRACT AWARDED | ACTUAL | 5 | | | | | | | | | | | | | | | | | | | | | | |
| BOARD APPROVED CONSTRUCT. STARTED Bid # | APPROVED SCHEDULED COMPLETION DRAWINGS | DUE REVISED COMPLETION BIDS | CHANGE ORDERS CONTRACT | ACTUAL | 5 | | | | | | | | | | | | | | | | | | | | | | |

MAINTENANCE & OPERATIONS FACILITIES UPDATE November 20, 2012

Preventive Maintenance Program

Fire and Safety

1. The required five year inspection/testing on the fire sprinkler system was conducted for the Sheriff's Academy.

Projects/Major Repairs Completed

None

Future Projects/Major Repairs

- 1. The boilers on top of F, R, and A buildings will be replaced due to AQMD rule non-compliance for NOx emissions. The F building has been load tested to determine that a boiler under 2,000,001 btus/hr can replace the current one over 2,000,001 btus, This means we will not have to permit the boiler and will only have to register it along with several others we have. This replacement project is being handled by the District.
- 2. The old emergency generator on the D Building is also out of compliance, but we did not receive a violation on it the last time he came. But we may the next time the inspector comes. In the D Building Elevator project that generator is scheduled to be disengaged and no longer used and replaced by a battery pack to run the emergency lights in summer 2014. So we are looking into a temporary battery pack so we can disengage the generator as soon as possible.
- 3. We are currently surveying all the underground piping so updated as-builts can be drawn.

Environmental Task Force November 20, 2012

Unfortunately, I'm not getting much co-operation from the people that have been active in the past Environmental Committee. Perhaps it's time to open the Task Force up to some additional people who are willing to do the work of it?

I may have found someone that will help Ron Jones with the preventative maintenance plan for our campus. He has done such work previously. I suggest we seek retired professionals who can assist on a pro-bono basis with this type of work that is time-consuming and tedious, but very beneficial for ensuring we do things sustainably and with our eye to our overall budget bottom line.

In addition, I am:

- Exploring some EPA grants that may benefit SAC for doing their retrofits
 - The EPA grant work I'm researching is for several areas, but my research is focused with regards to solar assisted passive ventilation for campus buildings.
- I applied for the Leave a Legacy grant project, requesting funds for LED tube lights, with information for students to explain the options for energy use, and the amount of energy savings these lights can bring to our budget
- Have done some research on what grants have been won and used to fund sustainable measures at other campuses - they are a mix of training and retrofit -http://www.deanza.edu/kirschcenter/ - various resources used to fund "a building that teaches"
 - -Garfield Foundation, http://www.garfieldfoundation.org/ private granting foundation -the Wege Foundation

http://www.wegefoundation.com/seekingagrant/seekingagrant.html - private granting foundation

-Kresge Foundation, http://www.kresge.org/programs/health - private granting foundation

For educational programs - if a building becomes a teaching tool, then this route may work for us.

- -EWD Economic Workforce Development at Shasta College \$10 million for programs for students
- -Comm. Coll. Chancellors office award to Cuyamaca \$700,000 for training students -link to a book about the various options for funding a sustainable campus http://www.nacubo.org/Products/Publications/Sustainability/Financing_Sustainability_on_Campus.html



SAC Facilities CommitteeCommittee Goals 2011/2012

- 1. Monitor efforts to maintain existing buildings, infrastructure, and equipment.
- 2. Monitor efforts to maintain and improve campus appearance.
- 3. Monitor and support the goals of the approved task forces.
- 4. Continue to review and implement the SAC Facilities Master Plan with ancillary sites.
- 5. Evaluate secondary effects of renovation and/or re-purposing of space.
- 6. Review the ADA Transition Plan and proceed with modification to correct known deficiencies.

Review and Approved on 10/18/11

Committee Goals 2012/2013

- 1. Monitor efforts to maintain existing buildings, infrastructure, and equipment sustainably.
- 2. Monitor efforts to maintain and improve campus appearance.
- 3. Monitor and support the goals of the approved task forces.
 - ADA
 - Environmental
 - HEPSS
- 4. Continue to review and implement the SAC Facilities Master Plan with ancillary sites.
- 5. Evaluate secondary effects of renovation and/or re-purposing of space.
- 6. Review the ADA Transition Plan and proceed with modification to correct known deficiencies. *Monitor ADA compliance*.
- 7. Provide a conduit for communication for faculty, staff and students to bring forward facility related issues to Administrative attention.
- 8. SAC Facilities will support moving towards being a Zero Waste and Net Zero8 Energy campus. *Net Zero Energy means that we do not consume more energy than we produce on site.

Make sure we include "sustainable" in the new or existing improvements. Examples of how to do that are below.

We could add a new goal:

Facilities will work to ensure that all improvements be created and managed sustainably for reduction of fossil fuel consumption, reduction of the Campus Carbon Footprint and resultant utility bill savings for our budget.

OR, we could edit some of the existing ones including language regarding how it can be done sustainably, such as adding the word sustainably to the end of the first goal and working it into the Master Plan goal.