

SANTA ANA COLLEGE FACILITIES COMMITTEE MEETING MAY 17, 2016









ACTIVE PROJECTS

Santa Ana College

- Chavez Hall Renovation
- Temporary Village Phase 2
- Bristol Street Sidewalk Improvement





COMPLETED PROJECTS

Santa Ana College

- Perimeter Site Improvements
- Building G Renovation
- Artesia Street Improvements
- Property Acquisition of 17th/Bristol St. Lot
- Central Plant (Design)
- Dunlap Hall Renovation (Design)
- Temporary Village
- Parking Lot 11 & Site Improvements
- Tessmann Planetarium & Restroom Addition
- Dunlap Hall Renovation





PROJECT UPDATE SANTA ANA COLLEGE CHAVEZ HALL RENOVATION

Project Summary:

- Repairs to the roof, exterior walls, windows, parapet and restoration of interior and exterior finishes.
- Multiple remediation efforts to be undertaken.

Current Status:

- ▶ Geotechnical investigation completed.
- District review of pilot study completed.
- ► Test pilot of concrete slab sealant under investigation.
- Currently developing scope of work to remediate building.
- Developing scope with sequencing of work.
- Developing budget for project.

Budget:

\$400,000 (under review).







PROJECT UPDATE SANTA ANA COLLEGE TEMPORARY VILLAGE PHASE 2

Project Summary:

Relocation of current Johnson occupants and programs into the Temporary Village which includes an interior reconfiguration within the portables.

Current Status:

- Current activities: minor post occupancy adjustments.
- Upcoming activities: re-locate the Spot space to the existing Johnson Student Center.
- Target occupancy:
 - ▶ Phase I Completed
 - Phase 2 Campus store completed May 6, 2016

Budget:

▶ \$3 million



Programs to Be Relocated Include:

- Campus Store / Grab-n-Go
- > DSPS
- ➤ EOPS/CARE & CalWORKS
- > Student Financial Services
- > Financial Aid
- > Student Placement

- Health & Wellness Center
- > DSPS
- > Office of Student Life
- > ASG
- ➤ The Spot







PROJECT UPDATE SANTA ANA COLLEGE BRISTOL STREET SIDEWALK IMPROVEMENT

Project Summary:


- New project to complete work that was originally part of previous Site Perimeter Improvement project.
- Removal and replacement of sidewalk on Bristol Street between 17th & Washington Streets.

Current Status:

- Final drawings being prepared by Engineering Consultant.
- District met with the City on April 14, 2016.
- City to undertake work in the Bristol Street Corridor Widening Project.
 Construction anticipated Summer 2017.
- Project to be removed from future report updates.

Budget:

Under review – project budget to be reallocated.









- Dunlap Hall Renovation Completed
- ► Central Plant & Infrastructure
- ► Johnson Student Center
- ▶ Johnson Demolition
- Science Center & Building J Demolition
- ▶ 17th & Bristol Street Parking Lot





CAMPUS PARKING STUDY

- In Fall 2014 and Spring 2015 semesters the District hired a traffic consultant, LSA Consultants, to undertake a parking study prior to the start of the Central Plant and Utility Infrastructure Construction to better understand parking demand and adequacy.
- Parking demand generally refers to the amount of parking that would be used at a particular time, place and price.
- As an example, City's may govern to have a minimum specified number of parking based on land use type, business type, or occupancy.
- However, Educational institutions are not governed by City codes for parking. Therefore, a demand study is the best tool to determine need.
- Part of the analysis is to evaluate existing parking and vehicular counts taken at various times of the day (both peak times and other).
- An independent car count company took data counts Monday Thursday, from 7:00 am 9:00 pm during both the Fall and Spring Semesters to calculate the average parking demand for a worst case scenario.
- Through the study it was determined that the average peak parking demand for the college occurs at 11:00 am with a utilization of 88% of parking stalls.



CAMPUS PARKING STUDY

- College's Determined Parking Demand:
 - Based on headcounts/enrollments for Fall 2014 (19,815) and Spring 2015 (19,699), during these time periods, it was determined that the campus parking demand is the following:
 - Demand ratio for the campus is: I space per approximately 7.6 students, or .13 space per student
 - For example, if Fall student enrollment was 19,815, parking needed would be 2,576 spaces. Average parking demand at 11:00 am would slightly increase to 2,592 spaces.
- Current Situation:
 - Available spaces prior to construction of Central Plant project 2,950
 - Current spaces available 2,632

Central Plant and Utility Infrastructure Construction Parking Impact:

- MCHS reduced by 20 spaces
- CDC reduced by 30 spaces
- Bldg | reduced by 77 spaces
- Lot 9 reduced by 181 spaces
- Future Situation:
 - Parking Lot 6 will be partly re-opened on May 25, 2016 with an additional 60 spaces.
 - New parking lot on corner of Bristol Street & 17th Street will add approximately 180 spaces.



PROJECT UPDATE SANTA ANA COLLEGE CENTRAL PLANT AND INFRASTRUCTURE

Project Summary:

- Construction of a new central plant building and replacement of all underground utilities (domestic water, sewer, fire water, storm drain, gas, electric and data).
- Central Plant facts:
 - Reduces electrical loads during peak demand periods.
 - Has a chilled water loop, connecting 7 existing buildings to the HVAC equipment to provide cooling.
 - Includes a new Energy Management System (EMS) to be able to control building temperatures and monitor system remotely.
 - Building is designed to meet LEED Silver certification.

Budget:

▶ \$68.17 million





PROJECT UPDATE SANTA ANA COLLEGE CENTRAL PLANT AND INFRASTRUCTURE

Current Activities:

- Concrete pour footings at Central Plant
- Install chilled water lines West of Campus Road
- Install and test piping for storm drain, sewer, domestic water and fresh water
- Excavate, install and test fresh water piping (Phase 3C)
- Install and test chilled water piping at Middle College Road (Phase 2)





Upcoming Activities:

- Install base, pave, stripe and remove fencing at Parking Lot 6
- Install and test storm drain, sewer, domestic water and fresh water piping (Phase 3A.3)
- Install and test chilled water piping (South of Dunlap Hall and Campus Road)
- Install foundation rebar at Central Plant
- Install domestic and fresh water lines (Phase 3A)

Current Status:

- The project is approximately 2 months behind the original target schedule.
- There have been numerous unforeseen conditions encountered.
- A recent softball field irrigation valve failed to turn off overnight and flooded the new Central Plant footings and will need to be redone, as concrete pour work has been delayed.
- The impact to the schedule is still TBD.

Target Occupancy/Completion

- December 2017 (under review)
- Project Close-Out 2018 (under review)



SANTA ANA COLLEGE CENTRAL PLANT AND INFRASTRUCTURE TRAFFIC & PEDESTRIAN MAP





PROJECT UPDATE SANTA ANA COLLEGE

QUAD & AMPHITHEATER (PART OF CENTRAL PLANT)

Project Summary:

- Replacement of existing sidewalks, planters, and landscaping in the central quad and amphitheater areas.
- Quad facts:
 - New sustainable low water usage landscaping.
 - Correcting ADA path of travel issues.
 - Tree replacement is two new per one existing (2:1).
 - New seating and lighting.
 - New permeable brick pavers to help with storm water retention.
 - New emergency blue phones.











Landscaping Plan (part of Central Plant)





PROJECT UPDATE SANTA ANA COLLEGE MIDDLE COLLEGE HIGH SCHOOL RELOCATION

Middle College High School

Project Summary:

▶ Due to the construction impacts of the Central Plant project and future Johnson demolition and construction activities, the Middle College High School is being temporarily relocated into the Village for both summer school classes, including all classes by start of Fall 2016.

Current Status:

Ongoing coordination with MCHS/SAUSD, Campus, and ITS regarding technology, internet and phone.





PROJECT UPDATE SANTA ANA COLLEGE JOHNSON DEMOLITION

Project Summary:

Demolition of existing Johnson Student Center.

Current Status:

- Construction Document package is under review by District.
- Relocation into interim housing: completed (see Temporary Village Phase 2 Project).
- Decommission building: spring/summer 2016.
- Target out-to-bid: under review
- Target demolition start: under review.
 - Reviewing alternate schedule: Winter 2016.
- Due to the delays associated with Central Plant Infrastructure project, the demolition will be delayed as an alternate schedule is currently under review.

Budget:

\$2.5 million (increased budget due to costs associated with underground footings/piles)





PROJECT UPDATE SANTA ANA COLLEGE JOHNSON STUDENT CENTER

Project Summary:

Construction of a 59,638 square foot new Johnson Student Center.

Current Status:

- Schematic Design package has been submitted and is under District & Campus review.
- DSA approval anticipated to be mid-March 2018.
- ► Target new construction start July 2018.
- ► Target occupancy: Summer Session 2020 (End of July 2020).

Budget:

▶ \$40.7 million target

\$37.77 million funded by Measure Q

Note: Budget is currently deficient by \$2.9 million

Programs Include:

- ➤ Campus Store
- ➤ Grab-n-Go / Coffee & Juice
- ➤ DSPS
- ➤ EOPS/CARE & CalWORKS
- > Student Financial Services
- > SSSP / Upward Bound
- ➤ Warehouse
- > Reprographics
- ➤ Conference Center

- > Financial Aid
- > Student Placement
- Health & Wellness Center
- ➤ DSPS
- > Office of Student Life
- > ASG
- ➤ The Spot







PROJECT UPDATE SANTA ANA COLLEGE SCIENCE CENTER

Project Summary:

- Construction of a new 65,428 square foot science center housing modern laboratories, classrooms, lecture classrooms, and faculty offices.
- Demolition of (3) J Buildings.

Current Status:

- Design Development package has been submitted and is under District & Campus review.
- DSA approval target October 2017.
- Target construction start January 2018.
- ► Target occupancy Summer Session 2020.

Budget:

▶ \$73.38 million



Programs Include:

- ➤ Division Office
- ➤ Faculty Offices
- > (2) Standard Classrooms
- > (I) Large Classroom
- > (I) Large Divisible Classroom
- > (I) Computer Lab
- ➤ (I) Engineering Lab & Support Space

- ➤ (6) Biology Labs & Support Space
- > (2) Geology Labs & Support Space
- ➤ (5) Chemistry Labs & Support Space
- ➤ (I) Physics Labs & Support Space
- Student Collaboration Areas







PROJECT UPDATE SANTA ANA COLLEGE PARKING LOT AT 17TH/BRISTOL ST.

Project Summary:

New surface parking lot.

Current Status:

- In construction document design phase.
- Parking lot to be utilized for contractor worker parking for Central Plant on an interim basis.
- Plans submitted to City of Santa Ana
 Department of Public Works on March 8, 2016.
- ▶ Plans submitted to DSA on March 22, 2016.
- ► Target construction August 2016.

Budget:

- ▶ \$2.5 million
- Acquisition of property was paid by Measure E funds.









2015-2016 SCHEDULED MAINTENANCE NEW PROJECTS

Santa Ana College – In Planning

State Allocation 2016

\$1,837,665

- Roof Replacement (W)
- Roof Replacement (G & S)
- Roof Replacement (E, K & T)
- Water Conservation
- Door Replacement (C, H, L, R, S and OCSRTA)
- Flooring Repair (Gym)
- Painting (C, P, S)
- Waste Oil Tank Removal & Replacement (K)





2015-2016 SCHEDULED MAINTENANCE PROJECTS SANTA ANA COLLEGE

PROJECT	STATUS	ESTIMATED BUDGET
Roof Replacement (W)	Contractor was approved by Board of Trustees April 25, 2016. Pre-construction meeting held May 11, 2016. Construction to commence June 2016.	\$317,790 * Budget under review
Roof Replacement (G, S)	Bids were rejected April 25, 2016. Re-bid pending, under review. Budget under review.	\$568,200 * Budget under review
Roof Replacement (E, K,T)	Schedule under review. Budget under review.	\$490,900 * Budget under review
Water Conservation	Review and development of scope of work underway.	\$80,000
Door Replacement (C, H, L, R, S, OCSRTA)	In planning. Survey assessment for replacement has been completed. RFP to be released for architectural services.	\$100,530
Flooring Repair & Dance Room floor Repair (G)	Scope for remediation and monitoring has been developed.	\$100,005
Painting (C, P, S)	Schedule under review. Budget under review. Central Plant coordination of construction activities.	\$117,700 * Budget under review
Waste Oil Tank Replacement	In planning. Bid documents to be developed for release November 2016.	\$62,540
	TOTAL	\$1,837,665





OTHER CURRENT PROJECTS SANTA ANA COLLEGE

Door Hardware Upgrade

Project Summary:

- ► To retrofit door hardware across the campus.
- This work has been phased over several years.

Current Status:

- Consultant commenced in August 2014, and has completed original scope of work.
- Future door hardware scope of work will be undertaken by the Campus.
- This project will be removed from future updates.

Budget:

\$85,857

Orange County Sheriff's Regional Training Academy

Project Summary:

- New block wall to screen training area from the public right-of-way.
- Temporary screening as an interim measure.

Current Status:

- DSA approval was received in May 2016.
- Pending bid in June 2016.
- Anticipated construction August 2016.

Budget:

\$420,000





PROP 39 PROJECTS SANTA ANA COLLEGE

YEAR 3 - Project Summary:

- Additional Year Three project.
- ► LED Lighting conversion at Building I and Z at Santa Ana College.

Current Status:

- Installation of LED lights at parking lots 12 and 13 has been completed.
- Installation of LED Lighting at Building I has been completed, except for 6 cove lights in the restrooms.
- Installation of LED Lighting at Building Z in all offices has been completed. Installation in the warehouse/maintenance area is ongoing.

Budget:

\$ 100,000

YEAR 4 - Project Summary:

Energy Management Systems (EMS) upgrade at Santa Ana College (15 buildings), Digital Media Center and Orange County Sheriff's Regional Training Academy.

Current Status:

- Feasibility studies, potential scope of work, and Energy studies for Santa Ana College and Digital Media Center, Orange County Sheriff's Regional Training Academy was completed mid-April 2016.
- Expenditure applications submitted at the end of April 2016.
- Pending approval received by the State and the funding allocation is determined, an RFP will be released as early as August 2016.

Budget:

Pending





QUESTIONS

